BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements roads and drains in Munigurappa Layout in ward No.07 Byatarayanapura in Kodigehalli Sub Division
2	Amount of Work Portion	3978174/-
3	Estimate cost	50.00 Lakhs
4	Name Of Contractor	M/s Nandi Enterprises, Prop Sri P Vijaya Babu
5	Agreement No.	92/2019-20
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/92/2019-20 Date: 17.09.2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	07.01.2020
9	Date of receipt of application in the sub-division office	07.01.2020
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	52 days
15	Date of recommending time limit applied for	07.01.2020
16	Wheather the original application of contractor is enclosed	Yes

17	Balance work remaining to be done	Nil
18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Rs. 25/day fine may be considered
22	Remarks of the EE with the daily rate of penalty proposed	Para(2) may be approved.

Assistant Engineer N.D.

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone